

REPLY TO: Egg Harbor Township Office
 Ocean City Office

James A. Mott, PE, PP, PLS, CME
Robert A. Watkins, PE, PP, CME, CFM
Gregory K. Schneider, PE, PP, PLS, CME, CFM
Paul D. Kates, PE

Township Engineering Project Update

February 18th, 2015

2014 Road Program:

- 99% complete. Waiting for weather to break to fix some asphalt repairs and hope to close the project out by April 1st, 2015.

English Creek and Dogwood Avenue Traffic Signal:

- 99% complete. Waiting for weather to break to fix some asphalt repairs and hope to close the project out by March 15th, 2015.

2014 State Aid Ridge Avenue:

- 100% complete. Final close out information was sent to NJDOT on February 13th, 2015. Final payment from NJDOT should be within the next 30 days.

West Atlantic City Gabion Improvements:

- Kline Construction will begin construction on March 5th, 2015. They will start at the most southern end of the project and begin installing the concrete block wall first, backfilling with sand and then install the gabion mattresses. This will continue northerly until the project is complete.

West Atlantic City Motel Asbestos Report:

- Coastal Environmental Inc. is presently testing all the motels and one restaurant for asbestos. Once the report is complete on all structures in which asbestos is present the Township will have to have a licensed environmental removal firm remove the material which contains asbestos prior to any demolition of the buildings.

Stop Sign Intersection Ordinance:

- Section 213-22 for stop signs for through streets and stop control intersections have been updated completely.

Community Center Generator Grant:

- \$75,000 grant to install generator for community center is in final stages with FEMA and shall have an approval to move forward for bidding purposes

Football Snack Stand:

- Preparing proposal to improve bathrooms with new pressurized flushing toilets, relocate doors, install hand dryers and repaint the bathrooms